Test Report

Aggregate Stripping Value

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	IS : 6241 - 1971 & Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Hot Mix Plant
Material	Coarse Aggregates / Bitumen
Sample No	1
Date	4-May-2018
Type of Aggregate	Coarse Aggregate
Type of Binder	60 / 70 Grade
Percentage of Binder Used	5% by weight
Total weight of Aggregate	200 gms
Total weight of Binder	10 gms
Temperature of water bath	40^0C

Observation Number	Stripping Percentage	Average Percentage	Average Retained Coating (%)
1	3.6	3.5	96.5
2	3.5		
3	3.4		

Comments: Minimum allowable Aggregate Stripping Value for Bituminous Concrete is 95%

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report

Specific Gravity and Water Absorption

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	IS: 2386 (Part - 111) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Hot Mix Plant
Material	Coarse Aggregates
Sample No	1
Date	4-May-2018

Sl. No.	Particulars	Computations	Test Numbers		Mean
			Test 1	Test 2	
1	Weight of Empty Basket Immersed in Water	W_1 g	761	763	
2	water	W_2g	2024	2022	
3	Weight of Saturated Aggregate in water	W_sg = W_2-W_1	1263	1259	
4	Weight of saturated surface dry aggregate in Air	W_3 g	2059	2047	
5	Aggregate	W_3- W_s	796	788	
6	Weight of Oven dried Aggregate	W_4g	2020	2018	
7	Specific Gravity	W_4/(W_3-W_s)	2.54	2.56	2.55
8	Apparent Specific Gravity	W_4/(W_4-W_s)	2.67	2.66	2.66
9	Water Absorption	(W_4- W_3)*100/ W_4	1.93	1.44	1.69

Comments: Maximum allowable Aggregate Water Absorption value for Bituminous Concrete is 2.0%.

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Gradation

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Hot Mix Plant
Material	Coarse Aggregates
Sample No	1
Date	6-May-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing: Test Result	Cumulative % of Passing: Gradation Limits as per MORT&H	Remarks
1	19.00	0	0.00	0.00	100.00	100	Gradation satisfies the MORT&H Grade II Specification for Bituminous Concrete
2	13.20	672	16.80	16.80	83.20	72-100	
3	9.50	431	10.78	27.58	72.43	70-88	
4	4.75	230	5.75	33.33	66.68	53-71	
5	2.36	475	11.88	45.20	54.80	42-58	
6	1.18	341	8.53	53.73	46.28	34-48	
7	0.60	435	10.88	64.60	35.40	26-38	
8	0.30	428	10.70	75.30	24.70	18-28	
9	0.15	381	9.53	84.83	15.18	12-20)	
10	0.075	361	9.03	93.85	6.15	(4-10)	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Gradation

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Hot Mix Plant
Material	Coarse Aggregates
Sample No	2
Date	13-May-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained (%)	Cumulative % of Passing: Test Result	Cumulative % of Passing: Gradation Limits as per MORT&H	Remarks
1	19.00	0	0.00	0.00	100.00	100	Gradation satisfies the MORT&H Grade II Specification for Bituminous Concrete
2	13.20	674	16.85	16.85	83.15	72-100	
3	9.50	433	10.83	27.68	72.33	70-88	
4	4.75	232	5.80	33.48	66.53	53-71	
5	2.36	477	11.93	45.40	54.60	42-58	
6	1.18	343	8.58	53.98	46.03	34-48	
7	0.60	437	10.93	64.90	35.10	26-38	
8	0.30	430	10.75	75.65	24.35	18-28	
9	0.15	383	9.58	85.23	14.78	12-20)	
10	0.075	363	9.08	94.30	5.70	(4-10)	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Pvt Ltd MECADEZ

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Gradation

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Hot Mix Plant
Material	Coarse Aggregates
Sample No	3
Date	20-May-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	19.00	0	0.00	0.00	100.00	100	Gradation satisfies the MORT&H Grade ll Specification for Bituminous Concrete
2	13.20	676	16.90	16.90	83.10	72-100	
3	9.50	435	10.88	27.78	72.23	70-88	
4	4.75	234	5.85	33.63	66.38	53-71	
5	2.36	479	11.98	45.60	54.40	42-58	
6	1.18	345	8.63	54.23	45.78	34-48	
7	0.60	439	10.98	65.20	34.80	26-38	
8	0.30	432	10.80	76.00	24.00	18-28	
9	0.15	385	9.63	85.63	14.38	12-20)	
10	0.075	365	9.13	94.75	5.25	(4-10)	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Pvt Ltd MECADEZ

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Stability of Mix

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Bay
Material	Bituminous Concrete mix
Sample No	1
Date	8-May-2018

Sl. No.	Description	Unit	Test 1	Requirements as per MORT&H
1	Marshal Stability	KN	**9.6**	9 KN (min)
2	Marshal Flow	mm	**3.51**	2 – 4 mm
3	Percent of Air Voids in mix	%	**4.32**	3 – 6 %
4	Percent of Voids in Mineral Aggregates filled with Bitumen	%	**73**	65 – 75 %
5	Density	g/cc	**2.22**	2.22 g/cc

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited MECADEZ

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Stability of Mix

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Bay
Material	Bituminous Concrete mix
Sample No	2
Date	8-May-2018

Sl. No.	Description	Unit	Test 1	Requirements as per MORT&H
1	Marshal Stability	KN	**9.7**	9 KN (min)
2	Marshal Flow	mm	**3.51**	2 – 4 mm
3	Percent of Air Voids in mix	%	**4.5**	3 – 6 %
4	Percent of Voids in Mineral Aggregates filled with Bitumen	%	**71.5**	65 – 75 %
5	Density	g/cc	**2.22**	2.22 g/cc

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Stability of Mix

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Bay
Material	Bituminous Concrete mix
Sample No	3
Date	8-May-2018

Sl. No.	Description	Unit	Test 1	Requirements as per MORT&H
1	Marshal Stability	KN	**9.7**	9 KN (min)
2	Marshal Flow	mm	**3.42**	2 – 4 mm
3	Percent of Air Voids in mix	%	**4.6**	3 – 6 %
4	Percent of Voids in Mineral Aggregates filled with Bitumen	%	**72.5**	65 – 75 %
5	Density	g/cc	**2.22**	2.22 g/cc

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Stability of Mix

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Bay
Material	Bituminous Concrete mix
Sample No	4
Date	15-May-2018

Sl. No.	Description	Unit	Test 1	Requirements as per MORT&H
1	Marshal Stability	KN	**9.8**	9 KN (min)
2	Marshal Flow	mm	**3.5**	2 – 4 mm
3	Percent of Air Voids in mix	%	**4.7**	3 – 6 %
4	Percent of Voids in Mineral Aggregates filled with Bitumen	%	**71.35**	65 – 75 %
5	Density	g/cc	**2.22**	2.22 g/cc

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited MECADEZ

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Stability of Mix

Project Name	Improvements of roads for layout where the Cauvery and UGD works are in progress in Ward No.05 and Ward No.06 Byatarayanapura Sub Division
Client	Executive Engineer Project Yellahanka Division
Job No	MCTPL/BBMP/Project Division Yelahanka ZONE /P-7/1/2017-2018
Mix Type	Bituminous Concrete (BC)
Contractor	Sri. R. Satheesh
Test Method	Specification for Road & Bridge Works, MORT&H, Revision V.
Location	Bay
Material	Bituminous Concrete mix
Sample No	5
Date	15-May-2018

Sl. No.	Description	Unit	Test 1	Requirements as per MORT&H
1	Marshal Stability	KN	**9.5**	9 KN (min)
2	Marshal Flow	mm	**3.4**	2 – 4 mm
3	Percent of Air Voids in mix	%	**4.85**	3 – 6 %
4	Percent of Voids in Mineral Aggregates filled with Bitumen	%	**70.1**	65 – 75 %
5	Density	g/cc	**2.22**	2.22 g/cc

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

Mecadez Core Technologies Pvt Ltd

Mecadez Core Technologies Private Limited MECADEZ

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore